

# UFE

## INSPECTION TEST PROTOCOL

EXAMINATION AND TEST PRIOR TO HANDOVER FOR UFE MACHINE ACCORDING TO ART. 6.3 OF THE STANDARD EN 81-41



## INSPECTION TEST PROTOCOL



The information to be completed & test criteria to be carried out on the **UFE** machine can be seen detailed below.

The tests and verifications must be carried out by qualified technical personnel.

1. GENERAL DATA		
Reference:		Other information:
Installer:		
Installation address:		
Town:		
Inspection date:		
2. INSTALLATION DATA		
Rated load (kg)		
Capacity (n° passengers):		
Travel (mm):		
Velocity (m/s):		
N° of stops:		
Entrances:		

## TESTS AND VERIFICATIONS

### ABBREVIATIONS IN THE CHECK FIELD

V = Verified

N/A = Not Applicable

### 3. TESTS / VERIFICATION IN THE MAIN DISTRIBUTION BOARD

3.1) There are not false contacts and connections are well tightened by observing the following necessary differential switches and circuit breakers:

These checks will be carried out in the power and lighting circuits.

• It must be disconnected manually with trial test.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Strength; They will be of adequate trigger sensitivity of 30mA. Type A or F (At least 40A), superimmunized according to the Low Voltage Regulation (RBT) and C16 magnetothermic. (16A)	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Cabin lighting; They will be 30mA type AC according to the Low Voltage Regulation (RBT) with an intensity greater than the magnetothermic and a C10 magnetothermic. (10A)	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Shaft lighting; They will be 30mA type AC according to the Low Voltage Regulation (RBT) with an intensity greater than the magnetothermic and a C16 magnetothermic. (16A)	<input type="checkbox"/> v	<input type="checkbox"/> N/A

## 4. TESTS / VERIFICATION IN THE MAIN LIFT CONTROLLER

4.1) All the cable connections, both the inputs and the outputs, and especially the power connections, they will be properly secured and adjusted, checking that no part of the wire remains outside the connection tab.

☐ v☐ N/A

4.2) The correct setting of all the contacts, especially those corresponding to the auxiliary contact blocks of the contactors, ensuring that they are properly adjusted in their housings.

☐ v☐ N/A

4.3) There is an emergency power supply, of automatic recharge, that is capable of supplying, at least, a 1 W lamp for 1 hour to illuminate the interior of the car, in the event of interruption of the power supply. This lighting must be switched on automatically the moment the general lighting supply fails.

☐ v☐ N/A

Bateria con panel led



SAI Maniobra New Lift



SAI Maniobra Inelca

4.4) The insulation resistance of the different circuits must be measured using an Ohmmeter and it has been verified that the insulation resistance values are exceeded.

☐ v☐ NA

Nominal circuit voltage (V) Test voltage (CC) Insulation resistance (MΩ)

Voltage (V)	T. Voltage (c.c.) (V)	Insulation (MΩ)
SELV	250	≥0,25
≤500	500	≥0,5
>500	1.000	≥1

Insulation resistance should be measured between each active conductor and earth. For their measurement the electronic elements will be disconnected.

4.5) The earth connection is well connected in the panel and that the door (if any) is connected to earth.

☐ v☐ NA

4.6) The continuity (connection between the ground terminals) between the ground terminals of the machine room with the motor, panel, guides and cabin ones, in addition to any element likely to be accidentally subjected to voltage.

☐ v☐ NA

4.7) All indicative signs and warning signs are correctly placed.

☐ v☐ NA

4.8) The identifications of the main power and lighting switches appear in the machine room / control panel.

☐ v☐ NA

4.9) Electrical hazard stickers appear in the machine room / control panel.

☐ v☐ NA

4.10) In the machine room / control panel remain the corresponding documents:

- User manual.
- Rescue manual with detailed instructions to follow in the event of a rescue operation and the key to unlock the landing doors.
- Maintenance manual with records book.
- The electrical diagrams.

☐ v☐ NA


## 5. TESTS / VERIFICATIONS IN THE CAR INTERIOR

5.1) The dimensions of the car correspond to those indicated in the drawings.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.2) The dimensions of the entrances correspond to those indicated in the drawings.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.3) The nominal load and number of people are indicated on the characteristics plate and that they correspond to the documentation of the appliance.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.4) The existence and correct operation of the overload indicator.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.5) The correct operation of the COP control key for restricted use.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.6) The existence and correct operation of the alarm device, correct function, yellow color and identified with a bell signal, symbol No. 5013 in IEC 6041-DB.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.7) The existence and correct operation of the emergency stop button (pushbutton stop, red color). <b>Only applicable if there are no cabin doors.</b>	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.8) The existence and correct operation of the emergency lighting.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.9) The existence and correct operation of the aid request device inside the car. (Emergency telephone according to option chosen)	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.10) The existence and correct operation of the door open button. <b>Only applicable when there are cabin doors.</b>	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.11) The existence and correct operation of the cabin lighting.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The cabin must be provided with permanent electric lighting that ensures, on the floor and in the vicinity of the control devices, an illumination of at least 50 lux.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The car must be illuminated continuously while the elevator is in use.	<input type="checkbox"/> v	<input type="checkbox"/> NA
• In the case of having automatically operated doors, the lighting can be cut off while the car is parked on a floor with the doors closed.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.12) If there is a photocell or light curtain:	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The doors reverse cycle when the photocell or light curtain is obstructed.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The lift comes to a complete stop when the photocell or light curtain is obstructed. To do this, a trip must be made in either of the two directions and an obstacle must be placed in the projection of the light beam, causing the platform to stop. Only applicable in the case that the cabin does not have a door.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
5.13) The existence and correct operation of the platform maintenance hatch.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Once the hatch is opened (hidden Allen screw to prevent vandalism), the platform does not respond to calls.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The hatch safety contact.	<input type="checkbox"/> v	<input type="checkbox"/> N/A

## 6. TESTS / VERIFICATION IN THE CAR AND LANDING DOORS

6.1) Proper operation of the reopening protection device.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.2) It has been verified, by means of a dynamometer, that the closing force of the car doors is less than 150N.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.3) In landing doors with manual opening there is a car presence indicator or the existence of vision or a light signal.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.4) The opening of doors is only possible in the unlocking area.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.5) It has been found that the car cannot be moved with the lock or the door opened.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.6) The correct operation of the unlocking triangle key. (Each landing door must be able to be unlocked from the outside by means of a key that adapts to the unlock triangle).	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.7) The interlocking device does not remain in the unlocked position when the landing door is closed after an emergency release.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.8) The existence of a device that ensures the automatic closing of the landing door if it is open and the car is not in the unlocking zone.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.9) The existence of the electrical safety device to control the closing of the landing door.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.10) The landing door locks.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
6.11) The car outside the unlocking zone and keeping the landing door open with an opening of 100mm, when the door is released, it closes and locks.	<input type="checkbox"/> v	<input type="checkbox"/> N/A

## 7. TESTS / VERIFICATION IN THE EXTERIOR

7.1) The call buttons operate the elevator and, if applicable, the numbering corresponds to the floors.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
7.2) The light indications do so in an orderly manner (Busy, Door open, etc.).	<input type="checkbox"/> v	<input type="checkbox"/> N/A
7.3) For platforms with public access there is an international symbol "Access-ISA" on each floor (Symbol No. 0100 of the ISO-7000 standard), whose height is not less than 50mm.  	<input type="checkbox"/> v	<input type="checkbox"/> N/A
7.4) The lighting on landings (> 50 lux at ground level).	<input type="checkbox"/> v	<input type="checkbox"/> N/A

## 8. TESTS / VERIFICATION INSIDE THE SHAFT

8.1) All the doors are connected by conductive cable to the elevator ground through Terminal.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.2) There is an earthed socket outlet and a pushbutton Stop for cutting off the main lift controller.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.3) There is a mechanical stop in the pit and its correct operation.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.4) The car door closing safety contact (in case of car door).	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The car door contact (s) work correctly, fit the male and female and have the connection wires firmly attached.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• In normal service, it should not be possible to operate the lift or keep it running if one car door (or one of the panels, if it has several) is opened. However, preparatory operations can be made for moving the car.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.5) The following sections related to the suspension and anchors:	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The diameter and shape of the cable is in accordance with that indicated in the instruction manual and / or technical data sheet.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• The perfect condition of the rope clamps, nuts, lock nuts and safety pins of the terminals or rope anchors both in the cabin and in the counterweight (electric lifts).	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.6) The following sections related to the end of races:	<input type="checkbox"/> v	<input type="checkbox"/> NA
• They cut off the main lift controller and the car stops when the elevator goes beyond the maximum travel on the extreme floors.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.7) The following sections related to the conditions of the shaft, enclosures and ventilation:	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• There is safe & sufficient clearance between the platform and shaft structure	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• In the sections of the building where the shaft is required to participate in the non-propagation of fires, the shaft must be completely closed by walls, pit and ceiling without perforations.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.8) It has been proven that the only openings allowed inside the shaft are:	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Openings for the landing doors.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Openings for inspection and emergency doors in the shaft and inspection hatches.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Exit opening for gas and smoke escapes in case of fires.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
• Ventilation openings.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.9) The dimensions of the shaft, travel, headroom and pit correspond to those indicated in the drawings and are maintained throughout the entire travel.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.10) The shaft is only intended exclusively for the service of the platform. It must not contain any pipes, or any organs that are not familiar with the service of the elevator. It can be admitted that the shaft contains material that is used for heating, except radiators of hot water under pressure or steam. However, its control and adjustment organs must be located outside the shaft.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
8.11) The shaft is provided with a fixed installation of an electric lighting, giving an illumination intensity of at least 50 lux at 1m from the ceiling of the car and the bottom of the pit, even with the doors closed.	<input type="checkbox"/> v	<input type="checkbox"/> N/A

## 9. TESTS / VERIFICATION: TESTS WITH CAR LOAD

9.1) Loading the car with more than its nominal load the elevator does not work, the overload light signal is activated and the interior warning buzzer sounds.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.2) Loading the car with more than its nominal load the elevator does not work, the overload light signal is activated and the interior warning buzzer sounds.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.3) The landing level in relation to the car floor does not to exceed +/- 20mm.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.4) The test has been carried out with the rated load and stopped at the lowest and highest level.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.5) The nominal and starting current with an amperometric clamp, the current intensity in Stand by and in operation, verifying that they are correct according to the characteristics of the motor. This measurement will be carried out in each phase.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.6) The overspeed governor and the safety gear have been properly assembled and adjusted.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.7) The roller guides or guide shoe liners do not rub against the guides, and there must be enough clearance between guides / guide clips and the cabin for a correct operation.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.8) The test has been carried out at nominal speed, in the descending direction, with 125% of the adequate load evenly distributed over the surface of the cabin.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.9) After the test, there has not been any deterioration that could hinder the normal use of the elevator.	v	N/A
9.10) If necessary, the braking devices (safety gears, rollers, etc.) will be replaced; a visual inspection is sufficient.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.11) The safety contact of the safety gear has caused the cut-off of the main lift controller.	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.12) It has been subjected to a dynamic test, without failure, at maximum working load and at normal speed. To carry out this test, it is necessary to distribute the nominal load in the car or cabin and carry out a travel (up and down).  <i>"Dynamic test": The test consists of operating the lifting machine in all its possible configurations with the maximum working load multiplied by the appropriate dynamic test coefficient taking into account the dynamic behaviour of the lifting machine, in order to verify its good performance.</i>	<input type="checkbox"/> v	<input type="checkbox"/> N/A
9.13) It has been subjected to a static test, without permanent deformation, with nominal load multiplied by a coefficient of 1.25 ((4.1.2.3b) 2006 / 42CE). To do the static test, it will be done with the car stopped on the floor, and the load will be distributed (125% of the nominal)  <i>"Static test": The test consists of inspecting a lifting machine or a lifting accessory, and then applying a force corresponding to the maximum working load multiplied by the appropriate static test coefficient and, after removing the load, inspection again the lifting machine or lifting accessory to verify that no damage has occurred.</i>	<input type="checkbox"/> v	<input type="checkbox"/> N/A



10. DEFECTS TO CORRECT

CONCEPT	DEPT.	RESPONSIBLE	TERM

OBSERVATIONS:



## 11. MEASURING DEVICES USED

NOMBRE DEL EQUIPAMIENTO	MEASUREMENT VALUE	INTERN N°	SERIAL NUMBER	LAST CALIBRATION DATE	NEXT CALIBRATION DATE
Force meter for the closing force in automatic doors					
Thermometer					
Flexometer					
Ohmmeter					
Luxmeter					
Caliber					
Current clamp					
Tachometer					
Level					

## 12. AUXILIARY TOOLS

Pliers	
Clamps	
Drill	
Soft drill wheel	
Calibrated weights	
Chalk	
Chronometer	



OBSERVATIONS:

NAME AND SIGNATURE OF THE TECHNICIAN:

NAME AND SIGNATURE OF THE TECHNICAL SUPERVISOR:



# CTV

**COMPONENTES DE TRÁFICO VERTICAL**

Pol. Ind. La Huertecilla. C/Generación n.44 29004 Málaga (España)

T+34 952 20 71 66

F+34 952 20 32 91

e-mail [ctv@ctvlifts.com](mailto:ctv@ctvlifts.com)

[www.ctvlifts.com](http://www.ctvlifts.com)